

**BOARD OF COUNTY COMMISSIONERS**  
**ACCEPTED/APPROVED ECONOMIC STIMULUS PROJECTS**

| PROJECTS  | DATE ACCEPTED/APPROVED | EST. PROJECT COST   | PROJECT COST        | ESTIMATED # OF JOBS |              |               | OUT TO BID DATE | BID DUE DATE | Contractor Location          | COMMENTS   |
|---|------------------------|---------------------|---------------------|---------------------|--------------|---------------|-----------------|--------------|------------------------------|--|
|   |                        |                     |                     | Direct/Indirect*    | Induced*     | Total         |                 |              |                              |  |
| <b>Central Services</b>                           |                        |                     |                     |                     |              |               |                 |              |                              |  |
| Courthouse Annex Phase 1A                         | July 7, 2009           | \$2,600,000         | \$2,600,000         | 18.09               | 10.17        | 28.26         | 10/12/2009      | 11/18/2009   | Collier Co.                  |  |
| South County Annex AC Maintenance                 |                        | \$150,000           | \$150,000           | 1.04                | 0.59         | 1.63          |                 |              |                              | This project was adopted in the original list of Local Stimulus Project, but it was not adopted by a separate public hearing. It has not been bid. |
| State Attorney Office AC Maintenance              | July 7, 2009           | \$425,000           | \$425,000           | 2.96                | 1.66         | 4.62          | 7/26/2009       | 8/26/2009    | St. Lucie Co.                |  |
| <b>Parks &amp; Recreation</b>                     |                        |                     |                     |                     |              |               |                 |              |                              |  |
| Lawnwood Sports Complex Restroom and Concession   | July 7, 2009           | \$377,300           | \$377,300           | 2.62                | 1.48         | 4.10          | 3/7/2010        | 4/7/2010     |                              | The Gravity sewer extension is out to bid and the building will be out in the three months.  |
| Martin Luther King Restroom                       | July 7, 2009           | \$236,500           | \$236,500           | 1.64                | 0.93         | 2.56          | 8/9/2009        | 9/9/2009     | St. Lucie Co. & Pinellas Co. | The pre-cast restroom was bid out, the other items were done by quotes, i.e. electrical.   |
| <b>Public Works</b>                               |                        |                     |                     |                     |              |               |                 |              |                              |  |
| Angle Road Sidewalk Phase 2 (Ave M to Orange Ave) | Combined               | \$1,000,000         | \$813,000           | 5.66                | 3.18         | 8.84          | 6/28/2009       | 1/12/2010    | St. Lucie Co.                |  |
| Avenue D Sidewalk Construction                    | June 2, 2009           |                     |                     |                     |              |               |                 |              |                              |  |
| Admiral and Cortez Culvert                        | Combined               | \$550,000           | \$227,000           | 1.58                | 0.89         | 3.00          | 7/5/2009        | 8/5/2009     | St. Lucie Co.                |  |
| Esplanade and Cortez Culvert                      | June 16, 2009          |                     |                     |                     |              |               |                 |              |                              |  |
| Five Mile Creek at Whiteway Dairy Culvert         | May 19, 2009           | \$175,000           | \$175,000           | 1.22                | 0.68         | 1.90          |                 |              |                              | This project has not been bid.   |
| Walton Rd Improvements Phase 1 Construction       | May 5, 2009            | \$6,600,000         | \$5,000,000         | 34.78               | 19.57        | 54.35         | 5/10/2009       | 6/10/2009    | St. Lucie Co.                |  |
| <b>Total</b>                                      |                        | <b>\$12,113,800</b> | <b>\$10,003,800</b> | <b>69.58</b>        | <b>39.15</b> | <b>109.26</b> |                 |              |                              |  |

\* Based on the publication *Estimates of Job creation From The American Recovery and Reinvestment Act of 2009 (ARRA)*.

Direct/Indirect - 64% & Induced - 36%

Has not been bid  
Out to bid