



Port of Fort Pierce

North 2nd Street Roadway Improvements



- Project Location: North of Seaway Drive, East of US Hwy 1
- This is a partnership project with:
 - the City of Fort Pierce, (FP)
 - Fort Pierce Utility Authority (FPUA)
 - the Florida Department of Transportation (FDOT)
 - and St. Lucie County (SLC)



Work is currently being performed:

- on North 2nd Street, and on Indian River Drive, north of Seaway Drive
- and on Avenue H, east of US Hwy 1.

No significant traffic delays are expected at this time.

The contractor is required to maintain at least one-lane traffic on all roads during heavy roadway construction.



July 2017



Port of Fort Pierce

North 2nd Street Roadway Improvements



- Project Budget: \$ 6.3 M (FDOT/SLC - Design & Construct) (50/50 Match Grant Funds)
 \$ 465 K (FP - CEI)
\$ 530 K (FPUA - Install)
 Total \$ 7.295 M
- Construction Start Date: March 2015
- **Estimated Substantial Roadway Construction Completion Date: August 2017**
- Description: Widening and reconstruction of North 2nd Street, Indian River Drive, Fisherman's Wharf, and Avenue H, in the City of Fort Pierce. The project will improve the stormwater drainage to the Indian River Lagoon and Taylor Creek areas, and will upgrade utilities to the area.



Port of Fort Pierce North 2nd Street Roadway Improvements



Highlighted Areas Are Substantially Complete


Only outstanding items in the green highlighted areas are: final lift of pavement, striping, and landscaping.

LEGEND:

- ALTERNATIVE A
- ANNUAL OPERATIONS
- SEASONAL EXTREME

NOTES:

1. CONTRACTOR TO PREPARE PHASING PLAN FOR SUBMITTAL.
2. CONTRACTOR TO CONSULT ORDER OF OPERATIONS DOCUMENT. SEE APPENDICES.
3. CONTRACTOR TO STAKE OUT ALL FACILITIES, FOR APPROVAL BY ENGINEER PRIOR TO INITIATING CONSTRUCTION. FOR EACH PHASE OF PROJECT.
4. CONTRACTOR TO SUBMIT MOT FOR EACH PHASE FOR ENGINEERS APPROVAL.





Port of Fort Pierce North 2nd Street Roadway Improvements Latest Construction



Construction of Utilities and Pavement on Indian River Drive, North of Seaway Drive



Port of Fort Pierce



North 2nd Street Roadway Improvements

Current Construction Work

1

- Sidewalk and Pavement Construction along Avenue H and along Fisherman's Wharf Road
- July 2017

2

- Utility Systems and Pavement Construction along North 2nd Street and Indian River Drive (South of Avenue H)
- July 2017





Port of Fort Pierce

North 2nd Street Roadway Improvements



Future Construction Work

Roadway Construction on
North 2nd Street
(South of Avenue H)
– July/August 2017

Roadway Construction on
Indian River Drive
(North of Seaway Drive)
– July/August 2017



Any road closures and detour plans involving US-1 and Seaway Drive are being coordinated with the City of Fort Pierce and FDOT




Port of Fort Pierce

North 2nd Street Roadway Improvements




Delay Causes

- Debris removal (more)
- Abandoned Utility Systems and Fuel Lines
- Weather





Port of Fort Pierce North 2nd Street Roadway Improvements



Questions

